

**CENTRAL WATER COMMISSION**  
**Krishna & Godavari Basin Organisation, Hyderabad**  
**Daily Bulletin for Flood Forecasting Stations**



Bulletin No : ౨1  
 Dated : 30/08/2019 8:00

**Division : Lower Krishna Division**

**Krishna Basin :**

**Inflow Forecast Stations :**

S.No	Forecast Station	Full Reservoir Level		Live Capacity at FRL		Level at 0800 Hours			Live Storage on date		% of Live Storage	Average Inflow of last 24 hours		Average Outflow of last 24 hours		Vol. Diff. in last 24 hrs (TMC)	Daily Rainfall & Estimated Discharge of all Base Stations at 08.30 Hours in Krishna Basin					
		Metre	Feet	MCM	TMC	Metre	Feet	Trend	MCM	TMC		Cumec	Cusec	Cumec	Cusec		S.No.	Station	River	RF in mm	Water Level (m)	Estimated Discharge (Cumec)
1	Almatti Dam	519.60	1704.72	3137.18	110.78	519.60	1704.72	S	3137.18	110.78	100	453	15991	453	15991	0.00	1	Kurundwad	Krishna	0.0	524.835	490.0
2	Narayanpur Dam	492.25	1614.99	740.35	26.14	492.25	1614.99	S	740.35	26.14	100	385	13579	380	13425	0.00	2	Sadalsa	Dudhganga	0.0	525.160	80.0
3	P D Jurala Project	318.52	1045.01	192.40	5.95	318.08	1043.57	F	163.53	5.77	85	73	2595	186	6553	-0.33	3	Gokak	Ghataprabha	0.0	539.004	9.0
4	Tungabhadra Dam	497.74	1633.01	2855.89	100.84	497.74	1633.00	S	2855.89	100.84	100	326	11512	312	11032	0.00	4	Almatti Dam	Krishna	0.0	519.600	-
5	Sunkesula Barrage	292.00	958.00	33.98	1.20	291.52	956.43	F	29.45	1.04	87	30	1058	30	1058	-0.07	5	Cholachguda	Malaprabha	0.0	524.600	0.0
6	Srisaillam Dam	269.75	885.01	6110.90	215.78	268.13	879.70	S	5182.09	182.98	85	196	6920	1086	38353	-2.60	6	Narayanpur Dam	Krishna	0.0	492.250	-
7	Pulichintala Proj.	53.34	175.00	1026.03	36.23	52.50	172.24	R	1177.55	41.58	115	0	0	250	8833	-1.14	7	Takli	Bhima	0.0	413.460	No Flow
8	Prakasam Barrage	17.39	57.05	86.94	3.07	16.84	55.25	R				406	14349	406	14321	0.00	8	Wadakkal	Sina	0.0	419.340	10.0

**New Inflow Forecast Stations**

9	Koyna Dam	659.43	2163.48	2835.96	100.14	658.90	2161.75	R	2771.11	97.85	98	62	2207	0	0	0.32
10	Warana Dam	626.90	2056.76	779.37	27.52	625.95	2053.64	R	747.29	26.39	96	87	3079	21	727	0.20
11	Ujjani Dam	497.33	1631.66	1517.10	53.57	496.83	1630.02	S	1517.19	53.57	100	42	1482	133	4689	0.00
12	Veer Dam	579.85	1902.40	266.21	9.40	579.51	1901.28	F	255.90	9.04	96	25	900	67	2377	-0.13
13	Hippargi Barrage	531.4	1743.44	138.77	4.90	524.40	1720.47	S	134.90	4.76	97	623	22000	481	17000	0.00
14	Singatturu Barrage	507.00	1663.39	73.63	2.60	506.70	1662.40	S	51.23	1.81	58	265	9358	265	9358	0.00
15	Musi Project	196.60	645.01	122.91	4.34	191.87	629.50	F	34.41	1.21	28	1	32	1	32	0.00

**Monitoring Station:**

1	Malaprabha Dam	633.83	2079.49	830.34	29.32	633.83	2079.50	S	972.68	34.35	117	43	1514	43	1514	0.00
2	Hidkal Dam	662.94	2175.00	1321.98	46.68	662.91	2174.90	F	1387.11	48.98	105	102	3616	75	2649	0.00
3	Nagarjunsagar Dam	179.83	590.00	5108.25	180.38	179.37	588.50	S	4981.77	175.91	98	460	16232	557	19653	-0.30

**Level Forecast Stations:**

S.No.	Forecast Station	River	State	Warning Level		Danger Level		HFL			Level (m) at 0800 Hours	Trend	Normal Level (m)
				m	ft	m	ft	m	ft	Year			
1	Deongaon Bridge	Bhima	Karnataka	402.00	1318.90	404.50	1327.10	407.34	1336.42	2006	Dry Bed	-	394.49
2	Mantralayam	Tungabhadra	Andhra Pradesh	310.00	1017.06	312.00	1023.62	318.77	1045.83	2009	306.33	S	306.94
3	Kurnool Town	Tungabhadra	Andhra Pradesh	273.00	895.67	274.00	898.95	281.23	922.65	2009	268.09	F	270.26
4	Avanigadda	Krishna	Andhra Pradesh	9.00	29.53	11.00	36.09	11.87	38.93	2009	2.26	S	

**New Level Forecast Station**

5	Arjunwad	Krishna	Maharashtra	542.07	1778.44	543.29	1782.45	543.69	1783.76	2009	528.61	F	
---	----------	---------	-------------	--------	---------	--------	---------	--------	---------	------	--------	---	--

9	Deongaon Bridge	Bhima	0.0	-	Drybed
10	Yadgir	Bhima	10.2	352.173	200.0
11	Huvinhedgi	Krishna	0.0	346.350	40.0
12	Deosugur	Krishna	0.0	326.591	140.0
13	P.D.Jurala	Krishna	0.0	318.080	-
14	Shimoga	Tunga	0.0	563.330	355.0
15	Honnali	Tungabhadra	0.0	539.720	280.0
16	Harlahalli	Tungabhadra	0.0	509.016	187.0
17	Marol	Varada	23.4	509.681	78.0
18	T.B.Dam	Tungabhadra	0.0	497.738	-
19	Oollenur	Tungabhadra	0.0	372.628	294.0
20	T.Ramapuram	Hagari	0.0	-	Dry Bed
21	Mantralayam	Tungabhadra	1.0	306.330	13.0
22		Tungabhadra	0.0	291.520	-
	Sunkesula Barrage				
23	Bawapuram	Tungabhadra	0.0	270.435	4.0
24	Kurnool Town	Tungabhadra	0.0	268.090	-
25	K.Agraharam	Krishna	0.0	271.340	53.0
26	Srisaillam	Krishna	0.0	268.133	-
27	N.S.Dam	Krishna	0.0	179.375	-
28	Pulichintala Proj.	Krishna	0.0	52.499	-
29	Wadenapalli	Krishna	2.6	25.624	250.0
30	Paleru Bridge	Paleru	0.0	71.817	2.0
31	Madhira	Wyra	7.2	44.520	15.0
32	Polampalli	Munneru	5.4	67.517	-
33	Keesara	Munneru	3.8	29.060	24.0
34	Prakasam Barrage	Krishna	0.0	16.840	-
35	Avanigadda	Krishna	0.0	2.260	-
36	Valigonda	Musi	0.0	96.420	0.6
37	Anantaram	Aleru	0.0	-	Dry Bed
38	Halia	Halia	0.0	128.740	5.0
39	Damercherla	Musi	0.0	54.940	3.5

Submitted by Hand to : CE, KGBO, CWC, HYD / SE, KCC, CWC, HYD  
 Submitted by Email to User Agencies

Executive Engineer  
 LKD, CWC, Hyderabad