CENTRAL WATER COMMISSION

Date : 08-07-2019

Division: Lower Godavari Division(LGD), For Godavari Basin Hyderabad

A - Daily Bulletin for Inflow Forecasting Stations in Godavari Basin

Bulletin No 38

A.FIXED VALUES OF FRL ,GROSS STORAGE AT FRL ,DEAD LEVEL & STORAGE,NET/LIVE STORAGE | **TODAY'S 0800 HRS. LEVEL, TREND, GROSS STORAGE ,LIVE STORAGE ,%,INFLOW & OUTFLOW**

Sl.No.	River	Inflow Forecast Station	District	State	Full Reservoir Level, Gross StorageCapacity			Live Storage at FRL		Level/Disch. at 0800 Hours on today			Live Capacity on date		% of Live Storage	Average Inflow in last 24 hours		Avg Outflow in last 24 hours		Diff in Storage in 24 HRs	FORECAST FOR NEXT 24 HRS
					Metre	Feet	MCM	MCM	TMC	Metre	Feet	Trend	MCM	TMC	%	CUM	CUS	CUM	CUS	TMC	CUMEC
1	Godavari	Jaikwadi	Aurangabad	Maharashtra	463.91	1522	2909.04	2170.93	76.67	453.94	1489.31	S	0	0	0	0	0	46	1635	-0.1	
2	Manjira	Nizamsagar	Kamareddy	Telangana	428.24	1405	504.13	481.84	16.99	416.33	1365.92	S	0	0	0	0	0	0	9	0.0	
3	Manjira	Singur dam	Sanghareddy	Telangana	523.60	1718	846.96	564.02	19.92	508.87	1669.53	S	0	0	0	0	0	0	15	0.0	
4	Godavari	Sriramsagar	Nirmal	Telangana	332.54	1091	2557.42	2027.47	71.60	319.58	1048.50	S	0	0	0	0	0	7	251	0.0	
5	Kaddam	Kaddam Pro.	Nirmal	Telangana	213.36	700.00	215.30	136.551	7.60	205.63	674.65	S	0	0	0	4	140	2	70	0.0	
6	Godavari	S.Yellampally	Peddapalli	Telangana	148.00	485.56	571.30	477.57	20.17	140.03	459.42	S	118	4	21	16	573	16	573	0.0	
	NEW INFLOW FORECASTING STATIONS																				
1	Godavari	NMD Weir	Nasik	Maharashtra	533.50	1749.9	29.95	22.15	0.78	532.75	1747.87	S	0	0	0	0	0	0	0	0.0	
2	Mula	Mula Dam	Ahmednagar	Maharashtra	552.30	1811.5	736.32	607.83	21.47	534.86	1754.79	S	0	0	0	160	5638	0	0	0.3	
3	Sindhpana	Majlegaon	Beed	Maharashtra	431.80	1416.7	408.08	292.782	10.34	422.96	1387.66	S	0	0	0	0	0	3	108	0.0	
4	Purna	Yeldari	Hingoli	Maharashtra	461.77	1514.6	800.10	743.763	26.27	446.05	1463.42	S	0	0	0	6	196	1	49	0.0	
5	Manjeera	Karanja	Beedar	Karnataka	584.15	1916.0	217.78	207.3	7.32	578.22	1897.05	S	0	0	0	0	0	0	0	0.0	
6	Indravati	Upper Indravai	Nowrangpur	Odisha	642.00	2105.8	2300.00	1449.00	51.17	629.56	2065.49	S	0	0	0	122	4317	46	1627	0.2	
7	Kolab	Upper Kolab	Koraput	Odisha	858.00	2814.2	1073.95	859.19	30.34	846.95	2778.71	S	0	0	0	65	2303	35	1230	0.1	
8	Machkund	Machkund	Malkangiri	Odisha	838.20	2749.3	970.41	892.41	31.52	826.28	2710.90	S	0	0	0	3	104	1	35	0.1	
9	Sileru	Balimela	Malkangiri	Odisha	462.10	1515.7	3610.00	2676.00	94.50	443.24	1454.20	S	0	0	0	17	604	0	0	0.0	
10	Godavari	Polavaram Project	West Godavari	Andhra Pradesh	-	-	-	-	-	2144	Cumec	-	-	-	-	-	-	-	-	-	

Dam information received from State Govt.

B - Daily Bulletin for Level Forecasting Stations in Godavari Basin

	River	Station Name	District	State	Warning Level (m)/FRL	Danger Level (m)	Highest Flood Level		0800 HRS LEVEL			Rainfall (mm)	Forecast				Estimated Discharges at base stations -0800 Hrs			
							Level (m)	Date	Level (m)	Time	Trend		Level (m)/Cumec	Trend	Date	Time	Station	W Level	Disch(cumec)	Disch(cusec)
1	Godavari	Kopergaon	Ahmednagar	Maharashtra	490.90	493.68	499.17	01/08/1969	488.90	08:00	Rising	20.0					Kopergaon	488.90	539.82	19062
2	Godavari	Gangakhed	Parbhani	Maharashtra	374.00	375.00	377.57	01/08/1947	364.75	08:00	Steady	6.6					Pachegaon	Dry Bed	-	-
3	Godavari	Nanded	Nanded	Maharashtra	353.00	354.00	357.10	06/08/2006	340.50	08:00	Steady	0.4					Dhalegaon	Dry Bed	-	-
4	Godavari	Kaleswaram	Jayashankar Bhp.	Telangana	103.50	104.75	107.05	15/08/1986	95.59	08:00	Falling	10.2					Purna	Dry Bed	-	-
5	Indravathi	Jagdalpur	Bastar	Chatisgarh	539.50	540.80	544.68	09/07/1973	536.62	08:00	Falling	0.0					Saigaon	Dry Bed	-	-
6	Godavari	Eturunagaram	Jayashankar Bhp.	Telangana	73.32	75.82	77.66	24/08/1990	69.06	08:00	Falling	19.4					Degloor	Dry Bed	-	-
7	Godavari	Dummugudem	Bhadradri Kottag.	Telangana	53.00	55.00	60.25	16/08/1986	46.99	08:00	Rising	3.6					Mancherial	125.11	3.70	131
8	Godavari	Bhadrachalam	Bhadradri Kottag.	Telangana	45.72	48.77	55.66	16/08/1986	38.49	08:00	Rising	0.0					P G Bridge	200.25	55.00	1942
9	Godavari	Kunavaram	East Godavari	Andhra Pradesh	37.74	39.24	51.30	16/08/1986	26.00	08:00	Rising	2.4					Ballarsha	159.28	45.60	1610
10	Godavari	Rajahmundry	East Godavari	Andhra Pradesh	17.68	19.51	20.48	1986	14.00	08:00	Steady	1.4					Ashti	144.57	535.00	18892
11	Godavari	Dowlaiswaram	East Godavari	Andhra Pradesh	14.25	16.08	18.36	16/08/1986	14.01	08:00	Steady	6.0					Tekra	99.29	568.00	20058
12	Sabari	Chinturu	East Godavari	Andhra Pradesh	41.50	43.00	---	---	32.27	08:00	Falling	_					Nowrangpur	551.20	70.00	2472
13	Gautami	Atreyapurm	East Godavari	Andhra Pradesh	14.00	15.50	---	---	4.14	08:00	Steady	_					Jagdalpur	536.62	339.50	11989
	NEW LEVEL FORECASTING STATION																Pathegudem	90.69	2616.00	92379
1	Godavari	Nasik	Nasik	Maharashtra	558.10	559.60	563.01	02/08/2016	553.41	08:00	Steady	105.0					Perur	74.16	4000.00	141264
	Bhadrachalam	37.81	3600.00	127127																
	konta	34.37	805.00	28427																
	Polavaram	15.90	2143.60	75697																

All Inflow Forecast Stations are flowing below their respective criteria and all the Levels Forecast Stations are flowing below their Warning Level

C - RAINFALL OF GODAVARI BASIN IN mm

Upper Godavari Division				Wainganga Division				Lower Godavari Division			
Station	RF	Station	RF	Station	RF	Station	RF	Station	RF	Station	RF
GANGAPUR	145.0	PURNA	0.0	HIVRA	5.0	BHANDARA	7.4	Kaleswaram	10.2	Bhadrachalam	0.0
NASIK	105.0	NANDED	0.4	NANDGAON	4.2	K.R.BRIDGE	1.2	NOWRANGPUR	0.0	SANGAM	0.0
DHARNA DAM	130.0	SAIGAON	4.4	GHUGUS	2.8	PAUNI	2.0	KOSAGUMDA	2.4	SARDAPUT	_
N.M.D.WEIR	13.8	SINGUR DAM	0.0	P.G.BRIDGE	0.0	ASHTI	5.0	JAGDALPUR	0.0	SUKMA	36.2
KOPERGAON	20.0	NIZAMSAGAR	10.2	BALARSHAH	4.8	BHATPALLI	3.6	Chindanar	4.2	KONTA	2.6
PACHEGAON	1.6	DEGLOOR	4.8	KEOLARI	2.0	TEKRA	2.6	TUMNAR	_	KUNAVARAM	2.4
LASUR	5.2	BHAINSA	0.8	BALAGHAT	5.8	CHANDRAPUR	_	PATHAGUDEM	6.8	KOIDA	_
JAIKWADI DAM	0.0	SRIRAMSAGAR	0.4	RAJEGAON	15.6	RAMAKONA	6.2	PERUR	5.4	POLAVARAM	2.4
DHALEGAON	6.6	MANCHIRIAL	13.2	SITAKESA	10.8			ETURNAGARAM	19.4	RAJAHMUNDRY	1.4
Gangakhed	6.6	NIZAMABAD	18.9					DUMUGUDEM	3.6	DOWLAISWARAM	6.0
ZARI	0.0	AURANGABAD	0.0					U.I.Project	1.6	Machkund	0.0
Majlegaon	10.0	Yeldari	5.0					U.KolabProject	12.0	Balimela	28.0
Mula	2.0										

1 FFM Dte. CWC,New Delhi.
2 Chief Engineer KGBO CWC Hyderabad.
3 Chief Engineer, Monitoring, Nagpur.
4 Supdt Engineer GC CWC Hyderabad.
5 Supdt Engineer (C), Nagpur.
6 EE UGD CWC Hyderabad.
7 EE WGD CWC Nagpur.
8 All users by e-mail (including above).

Executive Engineer
Lower Godavari Division
CWC,Hyderabad